

EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to roads, drains and culverts in ward no. 10 (Doddabommasandra)
2	Amount of Work Portion	
3	Estimated Cost	Rs. 100.00 Lakhs
4	Name of Contractor	N M Shivakumar
5	Agreement No.	No.:17/2020-21, Dt: 13-07-2021
6	No. and date under which Work Order issued	No.:17/2020-21, Dt: 13-07-2021
7	Time limit originally fixed for completion	120 Days
8	Date of application by the contractor for granting extension of time	02-11-2021
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by contractor during the original period stipulated in the contract.	120-days
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	9-months
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed	Yes
17	Balance of work remaining to be done	Yes
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expiry of original period.	
20	Whether notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily reate of penalty	
22	Remarks of the EE with the daily reate of penalty proposed	As per AEE Recommendation, EOT may be approved No normal charges

Asst. Engineer

ಕಾರ್ಯನಿರ್ವಾಹಕ ಇಂಜಿನಿಯರ್
ಬೃಹದ್ಬಾಳಾಚಾರ್ಯ ವಿಭಾಗ
ಬೃ.ಬಿ.ಮ.ಪಾ. ಬೆಂಗಳೂರು

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike
Chief Engineer

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ